



April 4, 2014

Good afternoon all,

I wanted to take the opportunity to let you know about the current status of the ongoing construction on campus and let you know about a couple of projects slated to take place over the next week, spring break.

Russell Hall paint: The north and south sides of the building will be painted during the break. They are tentatively scheduled to be here to complete the work on Monday but there is a chance it will be completed this weekend.

Chavez Hall: In order to identify the building exterior discoloration issue we have a construction consulting and management company on site to go through the building and try and identify the root cause of both the discoloration and the water intrusion in the interior of the building. This will entail some exploratory work in some classrooms upstairs and the areas will be back to their original condition when completed.

Lot 11: The project is going along very well and on schedule. The parking lot has been graded and there has been significant exploratory work done to identify utilities in the area so we can push forward with the actual construction phase of the project.

Planetarium: A large amount of the exterior has been demolished and the crew will begin over the next week to remove some of the surrounding concrete. It is tentatively scheduled for next Friday to minimize the noise impact on classes.

Russell Hall railing: The railing is going to be delivered on Monday morning and should be installed by Wednesday evening. The contractor will be removing the existing fences on each floor and on the west side of the building when completed.

If you have any questions or concerns please feel free to contact me.

Thanks in advance for your continuing patience, understanding and cooperation.

Mark Wheeler

Facilities Manager

Santa Ana College

(714)564-6319

wheeler_mark@sac.edu