



## Facilities Update

9/15/2015

- Over the summer we received 399 work orders. 334 were completed and 47 are still open pending completion. The balance are awaiting approval from the respective Deans.
- The necessary repairs to the lighting system on College Avenue were completed. The issue was found to be two broken pieces of conduit in the street.
- The landscape contractor is on site to complete the annual tree trimming. Should be completed in the next few weeks.
- Completed a remodel of R101 and R119. The old Veterans center became two new math classrooms. Walls and a door were removed, the rooms were repainted (along with the ceilings) and the carpet was replaced. In addition, we replaced the electric sliding door to R101 with a standard door as the old system was unreliable and inconvenient.
- Room R228 was converted from a photo processing area to two classrooms. All of the sub walls were removed, lighting installed, walls and ceilings painted and carpet installed.
- The ceilings in R126 and R219 were painted to lighten the rooms and make them more presentable for students.
- We remodeled the assessment center in L building. Rooms L221, L223 and L225 were repainted, a window between L223 and L225 was installed and new carrels were installed to accommodate the students. The offices were moved from L221 to L223 to allow line of sight from the offices to both testing rooms.
- We are waiting for the PIN code locks for the F building. They have been delayed by the factory due to the new style of trim we need for the campus key system conversion. They should be in by the end of September.

- The water line that feeds T building sprung a leak. It was repaired and the below ground valve was replaced.
- As the louvers were removed from the exterior of the H building, in preparation for replacement windows, new blinds were installed in H207 and we have received a quote for the replacement of the balance of the blinds on the north side of the building.
- In room H210, Pharmacology, we removed a circular computer station in preparation for a cleanroom. Data and electrical were moved to the north desk area and 10 new computers were installed. The cleanroom will be on site by late October, early November.
- Finished bathroom installation and floor coating in K buildings robotic welder lab.