

Santa Ana College Facilities Meeting October 16, 2012



SAC Facilities Committee October 16, 2012 1:30 p.m. - 3:00 p.m. SAC Foundation Board Room, S-215

The mission of Santa Ana College is to be a leader and partner in meeting the intellectual, cultural, technological, workforce and economic development needs of our diverse community. Santa Ana College prepares students for transfer, employment, careers and lifelong intellectual pursuit in a dynamic learning environment.

Agenda

- 1. Welcome and Introductions
- 2. Public Comments
- 3. Approval of Minutes June 12, 2012 September 18, 2012
- 4. Standing Reports:
 - SAC Project Update Alex Oviedo
 - M&O Report Ron Jones
 - ADA Task Force no report
 - Environmental Task Force Susan Sherod
 - HEPSS Task Force Ron Jones
- 5. Old Business
 - Update on the directional signage
 - Update on the Health Center
 - Update on Russell Hall mold
 - Discussion on 2012/2013 goals
- 6. New Business

2012/2013 Committee Goals

- 1. Space Utilization.
- 2. Assure that the space/facilities needs of all programs are recognized in the Facilities Master Plan.
- 3. Have an annual preventative maintenance plan in place.



SAC FACILITIES MEETING MINUTES – JUNE 12, 2012 2:00 P.M. – 3:00P.M.

Draft for approval

The mission of Santa Ana College is to be a leader and partner in meeting the intellectual, cultural, technological, workforce and economic development needs of our diverse community. Santa Ana College prepares students for transfer, employment, careers and lifelong intellectual pursuit in a dynamic learning environment.

Adminis	trators		Acad	demic Senate	CSEA						
Jim Kennedy, Co chair	Rhonda Lan	gston(a)	Monica Collins (a)	Karen Warner(a)	Sarah Salas						
Elyse Chaplin(a)	Sara Lundqu		Ray Hicks(a)	John Zarske , Co chair	Sean Small(a)						
Bart Hoffman (a)	Linda Rose		Susan Sherod	Louis Pedroza(a)	District Liaison						
Nilo Lipiz(a)	Sylvia Turne	er	Valinda Tivenan(a)		Darryl Odum(a)	Alex Oviedo					
Ron Jones			G	uests	Campus Safety & Security						
			Don Mahany		James Wooley(a)						
					ASG Representa	tive					
1. WELCOME AND INTRO	DUCTIONS										
					Meeting called to	order					
2. PUBLIC COMMENTS											
0 1411111750		No public con			A OTLONO / FOLL	0)4/1100					
3. MINUTES			N/COMMENTS	a anta di fano annoncol	ACTIONS/ FOLL						
		The May 15,	2012 minutes were pres	sented for approval.	Approval of May 1						
				was tabled to next month due to a lack of quorum.							
4. STANDING REPORTS		DISCUSSIO	N/COMMENTS	ACTIONS/ FOLLOW UPS							
SAC Project Update			resented a construction	AOTTONS/ TOLL	344 01 3						
		members.	rosonica a sonon action								
M&O Report		Ron updated	the committee on the p	progress of repairing the							
-				e A building. OC Plumbing had							
			k and were replacing a								
		attaching a n	ew pipe to it.								
ADA Task Force		No report.									
HEPSS			parations have been m								
(Health, Emergency Preparedne and Security) Task Force	ess, Safety		low to use a Fire Exting								
<u> </u>			ng an emergency.								
Environmental Task Force	Э		tions were made to me to reduce costs.	mbers regarding sustainable							
		 Natural ver 									
			LED lights – 2 yr rotatio								
			ass – less water, less la								
		- Kemove gr	433 1633 Water, 1633 16	ADOI							

5. OLD BUSINESS	DISCUSSION/COMMENTS	ACTIONS/ FOLLOW UPS					
	Review of plans and discussion of proposal to relocate						
	specific and student support services to the 2 nd floor of the library building.						
	Dr. Lundquist provided a Space Relocation matrix outlining current						
	locations, proposed new locations, timelines and commentaries.						
	The relocation of programs will benefit students by providing them						
	with a more centrally located student support services hub.						
	More discussion to follow in the fall. (Matrix attached)						
6. NEW BUSINESS	DISCUSSION/COMMENTS	ACTIONS/ FOLLOW UPS					
	Consideration needs to be given to aligning calendars for planning						
	purposes.						
OTHER	DISCUSSION/COMMENTS	ACTIONS/ FOLLOW UPS					
	Broken Water line						
	There was extensive discussion on the repair of the broken water line; its implications for future infrastructure repair and budget						
	preparation.						
	 Suggestions were brought forward regarding some options to 						
	consider in future planning.						
	o Install a separate water line to allow the option of a centrally						
	located building with water service in cases of emergency.						



SAC FACILITIES MEETING MINUTES – SEPTEMBER 18, 2012 1:30P.M. – 3:00P.M.

Draft for approval

The mission of Santa Ana College is to be a leader and partner in meeting the intellectual, cultural, technological, workforce and economic development needs of our diverse community. Santa Ana College prepares students for transfer, employment, careers and lifelong intellectual pursuit in a dynamic learning environment.

Adminis		Acade	CSEA								
Jim Kennedy, Co chair	Rhonda Lan	gston(a)	Maria Aguilar Beltran	John Zarske , Co chair	Sarah Salas						
Elyse Chaplin	Sara Lundqı	uist (a)	Ray Hicks	Louis Pedroza(a)	Sean Small(a)						
Bart Hoffman	Linda Rose		Susan Sherod		District Liaison						
Nilo Lipiz(a)	Sylvia Turne	er	Valinda Tivenan(a)		Darryl Odum(a)	Alex Oviedo(a)					
Ron Jones			Gue	ests	Campus Safety & Security						
			Jungwon Jin	James Wooley							
				ASG Representative							
					Alex Flores						
1. WELCOME AND INTRO	DUCTIONS										
					Meeting called to d	order – 1:30 p.m.					
2. PUBLIC COMMENTS			<u>.</u>								
2 MAINUITEC		No public com			ACTIONS / FOUR	OW LIDE					
3. MINUTES		DISCUSSION	I/COMMENTS		ACTIONS/ FOLLO	JW UPS					
		The May 15, 2	2012 minutes were prese	The Facilities Committee approved the May 15, 2012 minutes.							
4. STANDING REPORTS		DISCUSSION	I/COMMENTS	ACTIONS/ FOLLOW UPS							
SAC Project Update		A report from	Alex Oviedo was present								
			dule can be found at Insi								
M&O Report		 There A methodologies Ballas Tobaccoplace 	located in the maintenan ts were replaced before s	t SAC and CEC. been implemented. A metal ce yard. chool started. and butt cans should be in							

STANDING REPORTS (cont.)	DISCUSSION/COMMENTS	ACTIONS/ FOLLOW UPS						
	Sylvia Turner discussed a need for directional signage for students. Publicizing the mobile application of the SAC map on the front page of the SAC website may be another option to help students find their way around campus.							
ADA Task Force	Elyse Chaplin reported that the entrance to the M Building is inaccessible and is currently being investigated.							
Environmental Task Force	Susan Sherod reported that the Task Force is looking into incentives and rebates from Edison for LED tube lights and natural ventilation. Jim Kennedy asked if Susan would like to attend the next Sustainability Committee Meeting at the district so that there may be no duplication in efforts between SAC and the district.							
HEPSS (Health, Emergency Preparedness, Safety and Security) Task Force	There was no report submitted.							
5. OLD BUSINESS	DISCUSSION/COMMENTS	ACTIONS/ FOLLOW UPS						
	Update on relocation of student support services in the library. The committee received a brief update from Ron Jones on relocation of student support services in the library and Russell Hall.							
6. NEW BUSINESS	DISCUSSION/COMMENTS	ACTIONS/ FOLLOW UPS						
	SAC Perimeter Project Jim Kennedy discussed the phases for the Perimeter Project. The timelines are the following: Phase 1 12/17/12 – 1/28/12 Phase 2 2/4/13 – 5/17/13 Phase 3 5/20/13 – 8/30/13 Phase 4 11/4/13 – 12/31/13 Also, the Plant species used for this project can be viewed on Inside SAC.							
	AQMD Update The AQMD cited SAC for not having a couple of boilers not properly registered. These boilers will be replaced to be compliant. Ron Jones is obtaining quotes for these replacements. AC Systems need to be registered to be compliant as well.							
	Flea situation in Health Center The Health Center continues to have a flea problem. The carpet may need to be replaced since the fleas have not been eradicated.	Susan Sherod will send Ron Jones information about Diatomaceous which is an organic substance to help rid the center of fleas.						

NEW BUSINESS (cont.)	DISCUSSION/COMMENTS	ACTIONS/ FOLLOW UPS
	3rd Floor Russell Hall Mold Inspection A professional mold removing company will be coming to SAC tonight.	
	SAC Water Bill The unusually high water bill may possibly be attributed to the water leak in June.	
6. Other	DISCUSSION/COMMENTS	ACTIONS/ FOLLOW UPS
	 The committee goals reviewed the goals. Please send Geni new goals and/or revisions. Goal #6 sentence should be corrected to read as "known". A possible goal would be to improve communication and collaboration regarding facilities for staff and students. 	Ron Jones will add information on criteria of the first three goals. Committee goals will be added to the next agenda.

Adjourned - 2:45 p.m.

PROGRESS SCHEDULE

PROJECT STATUS

Bid # 1179	SAC	\$8,000,000.00	Westberg+White	
	College Ave. /Realignment General Contractor	Ф7 EEO 000 00	L A Engineering	5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100
BOARD		\$7,559,000.00 BIDS	CONTRACT	ACTUAL 1000 The first plant of the College of the C
BOARD APPROVED	DRAWINGS APPROVED	DUE		8/27/2012 The first phase of work was completed on August 13th. The :President of the College officially opened the first phase parking lots in preparation for Fall student enrollment
APPROVED			AWARDED	The Contractor is on schedule to complete the 2nd of 3 phases by December 2012.
CONSTRUCT.	11/9/2011 SCHEDULED	12/15/2011	CHANCE	10/1/2012 Demolition of the intersection at College Ave and 17th St. has begun. Work includes widening of College Ave. installation of wireless traffic controls, new handicap ramps,
		REVISED	CHANGE	new concrete pilasters entrance monuments and new concrete pavers. (4) new concrete structures are being built and are scheduled to be completed by November 19, 2012.
STARTED	COMPLETION	COMPLETION	ORDERS	
2/27/2012	5/15/2013			
	1		1	
Bid # 1194	SAC	\$109,960.00	Westberg+White	
	Portable Bldg. Certification			5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100
	General Contractor		DCI	ACTUAL
BOARD	DRAWINGS	BIDS	CONTRACT	6/1/2012 The apparent low Bidder DCI with a Bid of (\$109, 960.00) is scheduled for the June 18th Board for approval. Work should commence the first week of July.
APPROVED	APPROVED	DUE	AWARDED	8/27/2012 The contractor has completed the majority of work with the exception of the mechanical attachments of the landings to the building. A Field Change Directive was
	4/5/2012	5/15/2012		submitted to DSA for review on August 10th. The anticipated time to review the FCD is 6-8 weeks. The delay does not affect classroom use, the buildings are safe to occupy.
CONSTRUCT.	SCHEDULED	REVISED	CHANGE	10/1/2012 DSA has requested additional Structural review by licenced Engineer in order to confirm mechanical attachment recommendation submitted in Field Change Directive (FCI
STARTED	COMPLETION	COMPLETION	ORDERS	Structural Engineer has been contracted to perform structural review of landing to buillding attachment as proposed on Field Change Directive. Once completed Architect will
	8/9/2012			resubmit FCD.
Bid #1180	SAC	\$2,700,000.00	Westberg+White	SCHEDULED SCHEDULED
	Perimeter Site Improvement		_	5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100
	The second secon			ACTUAL
BOARD	DRAWINGS	BIDS	CONTRACT	8/27/2012 Plans are DSA approved and stamped. Part of the project includes work within City right of way. Meetings have been held with the City to define scope and
APPROVED	APPROVED	DUE	AWARDED	landscape material that are proposed for this project. An agreement between the City and the District will be drafted and approved before work begins. Job walk date is scheduled for
	_			September 20, 2012.
STARTED	COMPLETION	COMPLETION	ORDERS	10/1/2012 Job walk conducted on September 20th with 21 people in attendance. Of those who attended 14 have downloaded or duplicated full set of plans and specifications.
0111111	00		01122110	We expect good Bid participation.
			I	
Bid # 1163	SAC Baseball Complex		LPA	SCHEDULED
Re-bid	Improvements		LI / (5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100
ING-bid	General Contractor	\$305,000,00	B-One Construct	
BOARD	DRAWINGS	BIDS	CONTRACT	8/27/2012 Project has not yet been certified and closed. Missing documents from the Architect, Engineer and Contractor are bring gathered and will be send
APPROVED	APPROVED	DUE	AWARDED	to DSA once compiled.
ALLIKOVED	ALLKOVED	7/13/2010	AWARDED	10/1/12012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a letter requesting final signatures and forms be submitted without
CONSTRUCT.	SCHEDULED	REVISED	CHANGE	10/11/2012 Contractor and Engineer have not submitted proper forms to DSA for closeout. The District will draft a retter requesting final signatures and forms be submitted without delay.
STARTED	COMPLETION	COMPLETION	ORDERS	uelay.
9/8/2010	11/8/2010	2/24/2012	ONDERS	
3/0/2010	11/0/2010	2/24/2012		
Did#				
Bid #			\A/ (0\A/ - '	COULDING
	SAC		Westberg&White	
	Book Store. Seismic Rehab.		Westberg&White Architects	5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100
20122	Book Store. Seismic Rehab. General Contractor	Pipo	Architects	5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL
BOARD	Book Store. Seismic Rehab. General Contractor DRAWINGS	BIDS	Architects CONTRACT	ACTUAL 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming
BOARD APPROVED	Book Store. Seismic Rehab. General Contractor	BIDS DUE	Architects	5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL
APPROVED	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED	DUE	Architects CONTRACT AWARDED	ACTUAL 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming
APPROVED CONSTRUCT.	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED	DUE	Architects CONTRACT AWARDED CHANGE	ACTUAL 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming
APPROVED	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED	DUE	Architects CONTRACT AWARDED	ACTUAL 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming
APPROVED CONSTRUCT.	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED	DUE	Architects CONTRACT AWARDED CHANGE	ACTUAL 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming
APPROVED CONSTRUCT. STARTED	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED	DUE	Architects CONTRACT AWARDED CHANGE ORDERS	ACTUAL S 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming 10/1/12 Meeting will be scheduled with the Campus to review project scope and potental impact to the College.
APPROVED CONSTRUCT.	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED	DUE	Architects CONTRACT AWARDED CHANGE	ACTUAL 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming
APPROVED CONSTRUCT. STARTED	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION	REVISED COMPLETION	Architects CONTRACT AWARDED CHANGE ORDERS	ACTUAL S 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming 10/1/12 Meeting will be scheduled with the Campus to review project scope and potental impact to the College.
APPROVED CONSTRUCT. STARTED Bid #	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC	REVISED COMPLETION	Architects CONTRACT AWARDED CHANGE ORDERS	ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming 10/1/12 Meeting will be scheduled with the Campus to review project scope and potental impact to the College. SCHEDULED
APPROVED CONSTRUCT. STARTED Bid #	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC	REVISED COMPLETION	Architects CONTRACT AWARDED CHANGE ORDERS	ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming 10/1/12 Meeting will be scheduled with the Campus to review project scope and potental impact to the College. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100
APPROVED CONSTRUCT. STARTED Bid # 1187	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails	REVISED COMPLETION \$7,000,000.00	Architects CONTRACT AWARDED CHANGE ORDERS	ACTUAL SCHEDULED ACTUAL SCHEDULED ACTUAL SCHEDULED ACTUAL SCHEDULED ACTUAL ACTUAL SCHEDULED ACTUAL ACTUAL SCHEDULED ACTUAL
APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS	REVISED COMPLETION \$7,000,000.00	Architects CONTRACT AWARDED CHANGE ORDERS HMC	ACTUAL SCHEDULED ACTUAL SCHEDULED ACTUAL SCHEDULED ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL S/15/2012 Bernard's (CM team) Kevin Wilkinson (Architect) and Ron Beeler (consultant w/FPPS) presented a summary of the project to SAC Executive Committee on
APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bidg. Elevators / Handrails DRAWINGS APPROVED	REVISED COMPLETION \$7,000,000.00	Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED	ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming 10/1/12 Meeting will be scheduled with the Campus to review project scope and potental impact to the College. SCHEDULED ACTUAL 5/15/2012 Bernard's (CM team) Kevin Wilkinson (Architect) and Ron Beeler (consultant w/FPPS) presented a summary of the project to SAC Executive Committee on May 15th. The project team discussed the construction time line and how it would not affect classroom schedule or operations.
APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED CONSTRUCT.	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED SCHEDULED	REVISED COMPLETION \$7,000,000.00 BIDS DUE REVISED	Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED CHANGE CHANGE	ACTUAL SCHEDULED ACTUAL SCHEDULED ACTUAL SCHEDULED ACTUAL SOLUTION SCHEDULED ACTUAL SOLUTION SCHEDULED ACTUAL SOLUTION SCHEDULED ACTUAL SOLUTION SOLU
APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED COMPLETION	REVISED COMPLETION \$7,000,000.00	Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED	ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming 10/1/12 Meeting will be scheduled with the Campus to review project scope and potental impact to the College. SCHEDULED ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 5/15/2012 Bernard's (CM team) Kevin Wilkinson (Architect) and Ron Beeler (consultant w/FPPS) presented a summary of the project to SAC Executive Committee on May 15th. The project team discussed the construction time line and how it would not affect classroom schedule or operations. 8/27/2012 DSA has reviewed and approved Fire Life Safety and Access Compliance sections of the plan. Structural review and final plan check still pending. The Structural
APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED CONSTRUCT.	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED SCHEDULED	REVISED COMPLETION \$7,000,000.00 BIDS DUE REVISED	Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED CHANGE CHANGE	ACTUAL SCHEDULED ACTUAL SCHEDULED ACTUAL SCHEDULED ACTUAL SOLUTION SCHEDULED ACTUAL SOLUTION SCHEDULED ACTUAL SOLUTION SCHEDULED ACTUAL SOLUTION SOLU
APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED CONSTRUCT. STARTED	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED COMPLETION N/A	REVISED COMPLETION \$7,000,000.00 BIDS DUE REVISED	Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED CHANGE CHANGE	ACTUAL 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming 10/1/12 Meeting will be scheduled with the Campus to review project scope and potental impact to the College. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 5/15/2012 Bernard's (CM team) Kevin Wilkinson (Architect) and Ron Beeler (consultant w/FPPS) presented a summary of the project to SAC Executive Committee on May 15th. The project team discussed the construction time line and how it would not affect classroom schedule or operations. 8/27/2012 DSA has reviewed and approved Fire Life Safety and Access Compliance sections of the plan. Structural review and final plan check still pending. The Structural comments required redesign of proposed stairs in order to obtain approval, no date set for final review. 10/1/12 DSA has approved plans to construct a new elevator and make repairs to the existing landing. Job walk scheduled for October 25, 2012
APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED CONSTRUCT.	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED COMPLETION N/A SAC SAC	REVISED COMPLETION \$7,000,000.00 BIDS DUE REVISED	Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED CHANGE CHANGE	ACTUAL SCHEDULED SCHEDULED ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 SCHEDULED ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL S/15/2012 Bernard's (CM team) Kevin Wilkinson (Architect) and Ron Beeler (consultant w/FPPS) presented a summary of the project to SAC Executive Committee on May 15th. The project team discussed the construction time line and how it would not affect classroom schedule or operations. 8/27/2012 DSA has reviewed and approved Fire Life Safety and Access Compliance sections of the plan. Structural review and final plan check still pending. The Structural comments required redesign of proposed stairs in order to obtain approval, no date set for final review. 10/11/12 DSA has approved plans to construct a new elevator and make repairs to the existing landing. Job walk scheduled for October 25, 2012 SCHEDULED
APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED CONSTRUCT. STARTED	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED COMPLETION N/A SAC Access Points/ Wi-Fi Network	REVISED COMPLETION \$7,000,000.00 BIDS DUE REVISED	Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED CHANGE ORDERS	ACTUAL SCHEDULED SCH
APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED CONSTRUCT. STARTED Bid #	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bidg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED COMPLETION N/A SAC Access Points/ Wi-Fi Network General Contractor	REVISED COMPLETION \$7,000,000.00 BIDS DUE REVISED COMPLETION	Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED CHANGE ORDERS	ACTUAL SCHEDULED SCHEDULED ACTUAL S1/27/12 Bernard's (CM team) Kevin Wilkinson (Architect) and Ron Beeler (consultant w/FPPS) presented a summary of the project to SAC Executive Committee on May 15th. The project team discussed the construction time line and how it would not affect classroom schedule or operations. 8/27/2012_DSA has reviewed and approved Fire Life Safety and Access Compliance sections of the plan. Structural review and final plan check still pending. The Structural comments required redesign of proposed stairs in order to obtain approval, no date set for final review. SCHEDULED SCHEDULED SCHEDULED ACTUAL SCHEDULED SCHEDULED SCHEDULED ACTUAL SCHEDULED SC
APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED CONSTRUCT. STARTED Bid #	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED COMPLETION N/A SAC Access Points/ Wi-Fi Network General Contractor DRAWINGS	REVISED COMPLETION \$7,000,000.00 BIDS DUE REVISED COMPLETION	Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED CHANGE ORDERS	ACTUAL 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming 10/1/12. Meeting will be scheduled with the Campus to review project scope and potental impact to the College. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 5/15/2012 Bernard's (CM team) Kevin Wilkinson (Architect) and Ron Beeler (consultant w/FPPS) presented a summary of the project to SAC Executive Committee on May 15th. The project team discussed the construction time line and how it would not affect classroom schedule or operations. 8/27/2012 DSA has reviewed and approved Fire Life Safety and Access Compliance sections of the plan. Structural review and final plan check still pending. The Structural comments required redesign of proposed stairs in order to obtain approval, no date set for final review. 10/1/12 DSA has approved plans to construct a new elevator and make repairs to the existing landing. Job walk scheduled for October 25, 2012 SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/2012 Majority of the network is functioning with the exception of the parking lots. Remaining devices are scheduled to be operational by September 14, 2012
APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED CONSTRUCT. STARTED Bid #	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bidg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED COMPLETION N/A SAC Access Points/ Wi-Fi Network General Contractor	REVISED COMPLETION \$7,000,000.00 BIDS DUE REVISED COMPLETION	Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED CHANGE ORDERS	ACTUAL SCHEDULED ACTUAL SCHEDULED ACTUAL S/1/12 Bernard's (CM team) Kevin Wilkinson (Architect) and Ron Beeler (consultant w/FPPS) presented a summary of the project to SAC Executive Committee on May 15th. The project team discussed the construction time line and how it would not affect classroom schedule or operations. S/2/7/2012 DSA has reviewed and approved Fire Life Safety and Access Compliance sections of the plan. Structural review and final plan check still pending. The Structural comments required redesign of proposed stairs in order to obtain approval, no date set for final review. SCHEDULED SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL S/15/2012 Bernard's (CM team) Kevin Wilkinson (Architect) and Ron Beeler (consultant w/FPPS) presented a summary of the project to SAC Executive Committee on May 15th. The project team discussed the construction time line and how it would not affect classroom schedule or operations. S/27/2012 DSA has reviewed and approved Fire Life Safety and Access Compliance sections of the plan. Structural review and final plan check still pending. The Structural comments required redesign of proposed stairs in order to obtain approval, no date set for final review. 10/1/12 DSA has approved plans to construct a new elevator and make repairs to the existing landing. Job walk scheduled for October 25, 2012 SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 6 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 6 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 6 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100
APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED CONSTRUCT. STARTED Bid # BOARD APPROVED	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED COMPLETION N/A SAC Access Points/ Wi-Fi Network General Contractor DRAWINGS APPROVED	REVISED COMPLETION \$7,000,000.00 BIDS DUE REVISED COMPLETION BIDS DUE	Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED CHANGE ORDERS D-4 CONTRACT AWARDED	ACTUAL 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 8/27/12 Plan development nearly complete, once completed meeting will be scheduled with the Campus to review construction timeline, drawings and impact to Campus programming 10/1/12. Meeting will be scheduled with the Campus to review project scope and potental impact to the College. SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 5/15/2012 Bernard's (CM team) Kevin Wilkinson (Architect) and Ron Beeler (consultant w/FPPS) presented a summary of the project to SAC Executive Committee on May 15th. The project team discussed the construction time line and how it would not affect classroom schedule or operations. 8/27/2012 DSA has reviewed and approved Fire Life Safety and Access Compliance sections of the plan. Structural review and final plan check still pending. The Structural comments required redesign of proposed stairs in order to obtain approval, no date set for final review. 10/1/12 DSA has approved plans to construct a new elevator and make repairs to the existing landing. Job walk scheduled for October 25, 2012 SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL 8/27/2012 Majority of the network is functioning with the exception of the parking lots. Remaining devices are scheduled to be operational by September 14, 2012
APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED CONSTRUCT. STARTED Bid # BOARD APPROVED CONSTRUCT. CONSTRUCT. CONSTRUCT. CONSTRUCT. CONSTRUCT.	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED COMPLETION N/A SAC Access Points/ Wi-Fi Network General Contractor DRAWINGS APPROVED SCHEDULED SCHEDULED SAC ACCESS POINTS/ Wi-Fi Network General Contractor DRAWINGS APPROVED SCHEDULED	REVISED COMPLETION \$7,000,000.00 BIDS DUE REVISED COMPLETION BIDS DUE REVISED REVISED	Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED CHANGE ORDERS D-4 CONTRACT AWARDED CHANGE CONTRACT AWARDED	ACTUAL SCHEDULED ACTUAL SCHEDULED ACTUAL S/17/2012 Bernard's (CM team) Kevin Wilkinson (Architect) and Ron Beeler (consultant w/FPPS) presented a summary of the project to SAC Executive Committee on May 15th. The project team discussed the construction time line and how it would not affect classroom schedule or operations. Structural review and final plan check still pending. The Structural comments required redesign of proposed stairs in order to obtain approval, no date set for final review. SCHEDULED SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL S/15/2012 Bernard's (CM team) Kevin Wilkinson (Architect) and Ron Beeler (consultant w/FPPS) presented a summary of the project to SAC Executive Committee on May 15th. The project team discussed the construction time line and how it would not affect classroom schedule or operations. S/27/2012 DSA has reviewed and approved Fire Life Safety and Access Compliance sections of the plan. Structural review and final plan check still pending. The Structural comments required redesign of proposed stairs in order to obtain approval, no date set for final review. 10/1/12 DSA has approved plans to construct a new elevator and make repairs to the existing landing. Job walk scheduled for October 25, 2012 SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 6 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 6 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 6 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 6 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 6 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 6 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL
APPROVED CONSTRUCT. STARTED Bid # 1187 BOARD APPROVED CONSTRUCT. STARTED Bid # BOARD APPROVED	Book Store. Seismic Rehab. General Contractor DRAWINGS APPROVED SCHEDULED COMPLETION SAC D-Bldg. Elevators / Handrails DRAWINGS APPROVED SCHEDULED COMPLETION N/A SAC Access Points/ Wi-Fi Network General Contractor DRAWINGS APPROVED	REVISED COMPLETION \$7,000,000.00 BIDS DUE REVISED COMPLETION BIDS DUE	Architects CONTRACT AWARDED CHANGE ORDERS HMC CONTRACT AWARDED CHANGE ORDERS D-4 CONTRACT AWARDED	ACTUAL SCHEDULED ACTUAL SCHEDULED ACTUAL S/17/2012 Bernard's (CM team) Kevin Wilkinson (Architect) and Ron Beeler (consultant w/FPPS) presented a summary of the project to SAC Executive Committee on May 15th. The project team discussed the construction time line and how it would not affect classroom schedule or operations. Structural review and final plan check still pending. The Structural comments required redesign of proposed stairs in order to obtain approval, no date set for final review. SCHEDULED SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL S/15/2012 Bernard's (CM team) Kevin Wilkinson (Architect) and Ron Beeler (consultant w/FPPS) presented a summary of the project to SAC Executive Committee on May 15th. The project team discussed the construction time line and how it would not affect classroom schedule or operations. S/27/2012 DSA has reviewed and approved Fire Life Safety and Access Compliance sections of the plan. Structural review and final plan check still pending. The Structural comments required redesign of proposed stairs in order to obtain approval, no date set for final review. 10/1/12 DSA has approved plans to construct a new elevator and make repairs to the existing landing. Job walk scheduled for October 25, 2012 SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 6 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 6 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 6 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 6 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 6 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL SCHEDULED 6 5 10 15 20 25 30 35 40 45 50 55 60 65 70 75 80 85 90 95 96 97 98 99 100 ACTUAL

PROGRESS SCHEDULE

PROJECT STATUS

Bid #	SAC	\$3,500,000.00		SCHEDULED																								
1183	Video Surveillance Sec. Sys.		Integrated		5	10	15	20	25	30	35	40	45	50	55	60	65	70	75	80	85	90	95	96	97	98	99	100
	General Contractor	\$ 2,905,424.00	Electrical	ACTUAL																								
BOARD	DRAWINGS	BIDS	CONTRACT	5/15/2012 The																								
APPROVED	APPROVED	DUE	AWARDED	Media Center S																	d in th	e data d	loset p	orior to	wire ar	nd came	ra insta	ıllation.
				6/1/2012 Currer																								
CONSTRUCT.	SCHEDULED	REVISED	CHANGE	8/27/2012 All b																								
STARTED	COMPLETION	COMPLETION	ORDERS	10/1/2012 Park															ermine	cause a	ind de	velop a	solutio	n.				
2/13/2012	2/13/2013			Contracor has r	noblized	to the SC	CC can	npus an	<mark>d is sc</mark> l	hedule	ed to c	comple	ete the	projec	t by De	cembe	r 2012											
Bid #				SCHEDULED																								
					5	10	15	20	25	30	35	40	45	50	55	60	65	70	75	80	85	90	95	96	97	98	99	100
20122	DD AMENIA O	DIDO	001/77 407	ACTUAL																								
BOARD	DRAWINGS	BIDS	CONTRACT																									,
APPROVED	APPROVED	DUE	AWARDED																									
CONSTRUCT.	SCHEDULED	REVISED	CHANGE	_																								
STARTED	COMPLETION	COMPLETION	ORDERS																									
STARTED	COMPLETION	COMPLETION	OKDEKS																									
Bid #				SCHEDULED																								
Dia #				CONLEDGEED	5	10	15	20	25	30	35	40	45	50	55	60	65	70	75	80	85	90	95	96	97	98	99	100
				ACTUAL	_ <u> </u>							70			- 00		- 00				- 00						- 00	-100
BOARD	DRAWINGS	BIDS	CONTRACT	11516/12																								\neg
APPROVED	APPROVED	DUE	AWARDED																									,
CONSTRUCT.	SCHEDULED	REVISED	CHANGE																									
STARTED	COMPLETION	COMPLETION	ORDERS																									

MAINTENANCE & OPERATIONS FACILITIES UPDATE October 15, 2012

Preventive Maintenance Program

General

- 1. Air Compressors inspected and serviced (General Air Compressor)
- 2. Lab Fume Hoods Inspected and serviced (LCS Constructors)
- 3. Kilns inspected and serviced (Rizuto Kiln Repair)
- 4. Hydroject Sewer piping around campus (OC Plumbing)
- 5. Cleaned out clarifiers and storm drains (OC Plumbing)

Fire and Safety

1. SAC U/SAC CDC/CEC CDC Kitchen Ansul Systems inpected and serviced Paraclete Fire)

Projects/Major Repairs Completed

1. The Health Center was retiled and the carpet panels on the walls were replaced and the walls painted due to age and the need to eliminate any place for flea eggs.

Future Projects/Major Repairs

1. The boilers on top of F, R, and A buildings may have to be replaced due to AQMD rule non-compliance for NOx emissions. The F building because it was not permitted when it was installed and now cannot pass current permit regulations. The R and A buildings because they are over 15 years old. We are currently determining if this is the case.



SAC Facilities CommitteeCommittee Goals 2011/2012

- 1. Monitor efforts to maintain existing buildings, infrastructure, and equipment.
- 2. Monitor efforts to maintain and improve campus appearance.
- 3. Monitor and support the goals of the approved task forces.
- 4. Continue to review and implement the SAC Facilities Master Plan with ancillary sites.
- 5. Evaluate secondary effects of renovation and/or re-purposing of space.
- 6. Review the ADA Transition Plan and proceed with modification to correct known deficiencies.

Review and Approved on 10/18/11